

----- Forwarded message -----

From: **lee arroyo** <lee.ncip5@gmail.com>

Date: Jun 19, 2007 2:43 AM

Subject: CORE SHELTER STATUS REPORT

To: Ediamante@worldbank.org, Larry Lee <lleeva@gmail.com>, cydarroyo@usa.net

**CORE SHELTER PROJECT
STATUS REPORT**

Hereunder is the chronology of events on the implementation of the CORE SHELTER PROJECT at Oyango, Sta. Teresita, Iriga City, funded by the UNITED IRIGUENOS INC, EAST COAST:

April 27, 2007 - Funding in the amount of \$3,360 US dollars was recieved by Mrs. Evelyn Jacob, CDO III, head of NCIP Service Center

May 1-15, 2007 - Bidding of the materials through closed canvass.

Materials:

| | |
|--|-----|
| 5,100 nipa shingles at Php 445/100 pcs | Php |
| 22,695.00 | |

Hardware materials:

| | | |
|-----------------------|------------|----------|
| 204 pcs plywood | 330.00/pc | |
| 67,320.00 | | |
| 15 kls tirewire | 48.00/kl | |
| 720.00 | | |
| 15 kls plain GI sheet | 270.00/pc | |
| 4,050.00 | | |
| 60 kls 4" nails | 47.00/kl | |
| 2,820.00 | | |
| 30 kls 3" nails | 42.00/kl | |
| 1,260.00 | | |
| 30 kls 2" nails | 44.00/kl | |
| 1,320.00 | | |
| 15 kls 1" nails | 40.00/kl | |
| 600.00 | | |
| 90 pairs 3x3 hinges | 18.00/pair | |
| 1,620.00 | | |
| 34 kls 4" nails | | |
| 45.00/kl | | 1,530.00 |

Total

Php 81,240.00

Coco lumber:

| | | | |
|-----------------------|---|--------------------|------------|
| 288 pcs 2x3x10 | 1,440 board feet | | |
| 40 pcs 2x4x10 | 267 " | | |
| 88 pcs 2x4x12 | 704 " | | |
| 480 pcs 2x2x12 | 1,920 " | | |
| 200 pcs 2x2x10 | 667 " | | |
| 85 pcs 2x3x12 | 510 " | | |
| Total = | 5,508 board feet at Php 6.90/board feet | | |
| 38,005.20 | | | |
| Plastic rattan 10 kls | | | |
| 120/kl | 1,200.00 | | |
| | | Grand Total | Php |
| 143,140.20 | | | |

Date of Deliveries:

| | |
|--------------|--|
| May 18, 2007 | First partial delivery of coco lumber |
| May 21 | Hardware materials |
| May 25 | Second partial delivery of coco lumber |
| May 29 | First partial delivery of nipa shingles and plastic rattan |
| June 2 | Final delivery coco lumber |
| June 8 | Final delivery of nipa shingles |

Wooden posts and bamboos were provided by the recipients as their share:

These construction materials were distributed to each family beneficiary as soon as the materials were delivered for safety reasons:

Construction of the core shelters with floor areas of 12.96 square meters each started last May 21, 2007. Labor, bayanihan style, is provided by the IPs as their counterpart in the project. An IP, Jose Agod, serves as the foreman.

At present, five (5) houses have been completed except for the windows and doors. seven (7) have roofs and walls. Two (2) structures have the skeletal frameworks and three (3) have posts only as of this report.

It is the plan of the supervising engineer, Engr. Andrea M. Villegas, Engineer III of NCIP V, to cement the floor of the units if the budget permits.

The following IPs are the household heads of the beneficiary families:

1. Jose Agod
2. Pedro de Villa
3. Salvador Cervas
4. Ollie Casiao
5. Domingo Lumabe
6. Ricardo Cervas

7. Necodemus Cervas
8. Romeo Espiritu
9. Cecilio Lumabe
10. Francisco Lancaon
11. Nelson Lumabe
12. Apolonio Lumabe, Sr.
13. Domingo Olbes
14. Mariano Sentillas
15. Benito de Villa
16. Pedro Sentillas
17. Romulo Lumabe

FOR THE EAST COAST UNITED IRIGUENOS INC.